



BRUHAT BANGALORE MAHANAGARA PALIKE

**Name of Work: Improvements to CC Roads and RCC Drains at
Right Side Cross Roads of 2nd Main Road Kuvempu Nagara,
and Surrounding area in Ward No.05**

BYATARAYANAPURA DIVISION

EMB

1st & Final Bill

BRUHATH BANGALORE MAHANAGARAPALIKE

YELAHANKA ZONE

1ST AND FINAL BILL

Name of work: Improvements to CC Roads and RCC Drains at Right Side Cross Roads of 2nd Main Road, Nagara, and Surrounding area in Ward No.05

Work Order No: BBMP / EE/ BTP/ W.O /247/2019-20 dt: 21-03-2020

JOB NUMBER: 005-20-000085

Estimate Cost: 99.00 lakhs.

As No: AS/EE(BTP)/117/2019-20 dt:16-03-20

Ts No :TS/ SE(YNK) /48/2019-20 dt :16-03-20

Name of Contractor : M/S KRIDL

Item No	Description of Item	No	Length	Breadth	D1	D2	Avg Depth	Unit	Qty	Rate in Rs	Amount
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil involving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3.										
	Qty Taken from Pre measurement page Item No. 1, page No. 1 to 2							Cum	1179.63	207.60	244891.19
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications.										
	Qty Taken from Pre measurement page Item No. 2, Page No. 2 to 4							Cum	270.93	5509.33	1492636.37
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specificationsdo- Wall & bottom thickness 15cm										
	For Bottom raft										
	For RCC drain										
	Right Side Cross roads from 2nd main road										
	3rd B Cross from 2nd main										
	LHS	1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	27.40	0.95	0.15	0.15	0.15		3.90		
		1	12.50	0.95	0.15	0.15	0.15		1.78		
		1	6.50	0.95	0.15	0.15	0.15		0.93		
	LHS-3rd B Cross from 2nd										
	RHS	1	30.00	0.90	0.15	0.15	0.15		4.05		
		1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	11.30	0.95	0.15	0.15	0.15		1.61		
	4th B Cross from 2nd main road										
	RHS	1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	13.00	0.90	0.15	0.15	0.15		1.76		
	LHS	1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	30.00	0.90	0.15	0.15	0.15		4.05		
		1	13.00	0.95	0.15	0.15	0.15		1.85		
	5th B Cross from 2nd main road										
	RHS	1	30.00	0.90	0.15	0.15	0.15		4.05		
		1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	19.30	0.90	0.15	0.15	0.15		2.61		
	LHS	1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	30.00	0.95	0.15	0.15	0.15		4.28		
		1	19.30	0.90	0.15	0.15	0.15		2.61		
	6th B Cross from 2nd main road										
	RHS	1	30.00	0.90	0.15	0.15	0.15		4.05		
		1	30.00	0.90	0.15	0.15	0.15		4.05		
		1	24.00	0.90	0.15	0.15	0.15		3.24		

74.78

LHS									
	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	24.00	0.95	0.15	0.15	0.15	3.42		
7th B Cross from 2nd main road									
RHS	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	25.00	0.95	0.15	0.15	0.15	3.56		
LHS									
	1	7.60	0.95	0.15	0.15	0.15	1.08		
	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	30.00	0.95	0.15	0.15	0.15	4.28		
	1	17.00	0.95	0.15	0.15	0.15	2.42		
For RCC Culvert									
Culvert at 3rd B cross	1	7.80	1.50	0.20	0.20	0.20	2.34		
Culvert at 4th B cross	1	7.00	1.50	0.20	0.20	0.20	2.10		
Culvert at 5th B cross	1	7.00	1.50	0.20	0.20	0.20	2.10		
Culvert at 6th B cross	1	5.30	1.50	0.20	0.20	0.20	1.59		
Culvert at 7th B cross	1	5.60	1.50	0.20	0.20	0.20	1.68		
	1	5.60	1.50	0.20	0.20	0.20	1.68		
For Wall									
For RCC drain									
Right Side Cross roads from 2nd main road									
3rd B Cross from 2nd main road									
LHS	2	30.00	0.15	0.60	0.65	0.63	5.63		
	2	27.40	0.15	0.65	0.67	0.66	5.48		
	2	12.50	0.15	0.40	0.40	0.40	1.50		
	2	6.50	0.15	0.40	0.70	0.55	1.07		
LHS-3rd B Cross from 2nd main road									
RHS	2	30.00	0.15	0.60	0.65	0.63	5.63		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	11.30	0.15	0.65	0.50	0.58	1.95		
4th B Cross from 2nd main road									
RHS	2	30.00	0.15	0.60	0.65	0.63	5.63		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	13.00	0.15	0.65	0.70	0.68	2.63		
LHS									
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.70	0.68	6.08		
	2	13.00	0.15	0.70	0.70	0.70	2.73		
5th B Cross from 2nd main road									
RHS	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	19.30	0.15	0.65	0.70	0.68	3.91		
LHS									
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	19.30	0.15	0.65	0.70	0.68	3.91		
6th B Cross from 2nd main road									
RHS									
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.70	0.68	6.08		
	2	24.00	0.15	0.70	0.70	0.70	5.04		
LHS									
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.70	0.68	6.08		
	2	24.00	0.15	0.70	0.70	0.70	5.04		
7th B Cross from 2nd main road									
RHS	2	30.00	0.15	0.63	0.65	0.64	5.76		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	25.00	0.15	0.65	0.70	0.68	5.06		
LHS									
	2	7.60	0.15	0.65	0.65	0.65	1.48		
	2	30.00	0.15	0.65	0.65	0.65	5.85		
	2	30.00	0.15	0.65	0.70	0.68	6.08		

	2	17.00	0.15	0.70	0.70	0.70	3.57			
For RCC Culvert										
Culvert at 3rd B cross	2	7.80	0.45	0.75	0.75	0.75	5.27			
Culvert at 4th B cross	2	7.00	0.45	0.60	0.60	0.60	3.78			
Culvert at 5th B cross	2	7.00	0.45	0.75	0.75	0.75	4.73			
Culvert at 6th B cross	2	5.30	0.45	0.60	0.60	0.60	2.86			
Culvert at 7th B cross	2	5.60	0.45	0.60	0.60	0.60	3.02			
	2	5.60	0.45	0.60	0.60	0.60	3.02			
Ramp For RCC Culvert										
Culvert at 3rd B cross	2	7.80	0.75	0.15	0.15	0.15	1.76			
Culvert at 4th B cross	2	7.00	0.80	0.15	0.15	0.15	1.68			
Culvert at 5th B cross	2	7.00	0.80	0.15	0.15	0.15	1.68			
Culvert at 6th B cross	2	5.30	0.75	0.15	0.15	0.15	1.19			
Culvert at 7th B cross	2	5.60	0.90	0.15	0.15	0.15	1.51			
	2	5.60	0.75	0.15	0.15	0.15	1.26			
Present Qty Cum							308.72	7189.42	2219543.79	
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications									
	Qty Taken from Pre measurement page Item No.4, Page No.4 to 8 Tonne						20.64	72326.98	1493161.14	
5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement and pointing for joints 1:3 cement mortar including form work, lift charges, curing and concrete finished surface on both sides etc, and complete as per the directions of Engineer in charges. (Data Rate)									
	For RCC drain									
	Right Side Cross roads from 2nd main road									
	3rd B Cross from 2nd main road									
LHS	1	30.00	0.90				27.00			
	1	27.40	0.90				24.66			
	1	12.50	0.90				11.25			
	1	6.50	0.90				5.85			
	LHS-3rd B Cross from 2nd main road									
RHS	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	11.30	0.90				10.17			
	4th B Cross from 2nd main road									
RHS	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	13.00	0.90				11.70			
LHS										
	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	13.00	0.90				11.70			
	5th B Cross from 2nd main road									
RHS	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	19.30	0.90				17.37			
LHS										
	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	19.30	0.90				17.37			
	6th B Cross from 2nd main road									
RHS										
	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	24.00	0.90				21.60			
LHS										
	1	30.00	0.90				27.00			
	1	30.00	0.90				27.00			
	1	24.00	0.90				21.60			
	7th B Cross from 2nd main road									
RHS	1	30.00	0.90				27.00			

585.27

[illegible]

	Ramp	-1	6.00	0.60	0.60	0.60	0.15		-0.54	
	7th B Cross from Dead End									
	Electric Pole	-4	0.20	0.20	0.20	0.20	0.15		-0.02	
	Trees Area	-2	0.30	0.30	0.30	0.30	0.15		-0.03	
	Present Qty							Cum	131.81	
	Limited to							Cum	129.98	5354.02
										695888.99
11	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.									
	For CC Road									
	6th B Cross from 2nd main road									
		1	30.00	5.30	5.80	5.55			166.50	
		1	30.00	5.80	5.60	5.70			171.00	
		1	23.40	5.60	6.20	5.90			138.06	
	7th B Cross from Dead End									
		1	8.60	6.70	6.70	6.70			57.62	
		1	30.00	5.70	5.50	5.60			168.00	
		1	30.00	5.50	5.60	5.55			166.50	
		1	22.70	5.60	5.00	5.30			120.31	
	Deductions									
	6th B Cross from 2nd main road									
	Ramp	-1	6.00	0.60	0.60	0.60			-3.60	
	7th B Cross from Dead End									
	Electric Pole	-4	0.20	0.20	0.20	0.20			-0.16	
	Trees Area	-2	0.30	0.30	0.30	0.30			-0.18	
	Present Qty							Sqm	984.05	
	Limited to							Sqm	866.50	72.08
										62457.32
								Total	8522216.67	
								GST Charges 12%	1022666.00	
								KRIDL Charges 4%	340888.67	
								Grand Total	9885771.33	

Assistant Engineer
Ward No.05

Assistant Executive Engineer
Bytarayanapura Sub-Division